

Project: USPS-SDC – Everett, WA. PK1 Bulletin #2

Address: 8120 Hardeson Road,

Everett, WA 98203

This narrative accompanies the release of the Construction Set for this specific project. This narrative does not specifically call out all changes from the 100% Owner Review Set but incorporates items which we feel would significantly impact cost.

These changes include, but are not limited to:

Architectural

AD-101

- Disassemble existing Express Hub registry cage. See keynote #16 for more information.
- Remove existing L.O.G. access points complete. Patch and repair floor and walls to match adjacent conditions. See keynote #17 for more information.
- Remove existing L.O.G. and all structural components. Repair 2-hour fire rated wall, as necessary. See keynote #18 for more information.
- Remove existing L.O.G. catwalk, columns, and all structural components. See keynote #19 for more information.
- Remove existing lights associated with L.O.G. See keynote #20 for more information.
- All ductwork and mechanical equipment serving L.O.G to be removed. See keynote #21 for more information.
- Remove existing L.O.G. and all structural components from existing wall construction. Patch and repair existing walls per finish floor plan. See keynote #22 for more information.
- Remove existing L.O.G. located above existing vestibule to remain. See keynote #23 for more information.
- Remove existing wall and soffit above complete. See keynote #24 for more information.
- Remove portion of existing wall back to align with existing vestibule and soffit above. See keynote #25 for more information.

A-102

- Reinstall existing express hub registry cage. See keynote #12 for more information.
- Patch and repair existing walls to remain to match adjacent conditions. See keynote #13 for more information.
- Repair existing floor areas from L.O.G removal. See keynote #14 for more information.
- Infill existing gyp. Bd. ceiling as required from former column penetrations. See keynote #15 for more information.
- Infill existing pass through / wall opening as required to align with existing constructions. See keynote #16 for more information.

E-601

- Removed generator pad layout details.

Sincerely,

Scott Rodenbaugh

Scott Rodenbaugh
Project Manager
GPD Group, Inc.