

## **Lynwood (North)**

### **Drawings:**

Revision #5  
07/19/24

### **General Drawing list:**

#### **G002**

- Revised general notes.
- Updated sheet index to reflect civil sheet changes.

#### **G003**

- Added reference codes to sheet.

### **Arch Drawing list:**

#### **A001**

- Removed refinish door schedule remark number 3.

#### **AD100**

- Revised demo general notes.

#### **AD150**

- Revised demo general notes.
- Updated RCP to include keynote 145 to indicate: EXISTING HVAC EQUIPMENT TO BE RELOCATED TO ACCOMMODATE LIFT CLEARANCE @ >16'-3".
- Revised keynote 160 to indicate: ALL UTILITIES, FIXTURES, MECHANICAL SYSTEMS OR ANY OBSTRUCTIONS WITHIN LIFT SERVICE AREAS SHALL BE RELOCATED ABOVE 16' - 3" A.F.F.

#### **A150**

- Updated RCP to include keynote 245 to indicate: EXISTING HVAC EQUIPMENT TO BE RELOCATED TO ACCOMMODATE LIFT CLEARANCE @ >16'-3".
- Revised keynote 260 to indicate: ALL UTILITIES, FIXTURES, MECHANICAL SYSTEMS OR ANY OBSTRUCTIONS WITHIN LIFT SERVICE AREAS SHALL BE RELOCATED ABOVE 16' - 3" A.F.F.

### **Elec Drawing list:**

#### **E001**

- Updated note H.2 and H.3 to point to architectural drawings for vertical clearance requirements.
- Added VMFEV acronym.

#### **ES100**

- Updated charger names to VMFEV.
- Updated chargers, trench line and H frame location, shifted to the east

#### **ED100**

- Updated lift notes to only state "LIFT N.I.C".
- Removed Legend Notes.
- Updated Demo Notes – Lifts.

#### **E100**

- Updated lift notes to only state "LIFT N.I.C".
- Removed Legend Notes 6.
- Updated charger names to VMFEV.

#### **E400**

- Updated charger names to VMFEV.
- Updated note 2 of Wire & Conduit Schedule to reflect "Ampacity ratings based on NEC".

#### **E401**

- Updated charger names to VMFEV.
- Updated lumens typo of fixture type W3.
- Updated AIC rating of panels LEV1 and LEV2

#### **E500**

- Updated ductbank detail.
- Updated charger names to VMFEV.

## **E501**

- Updated charger names to VMFEV.

## **Civil Drawing list:**

### **CD100**

- Updated trenching path

### **C200**

- Updated charger location

### **C500**

- Updated to current postal standards

### **C501**

- Added ADA information

## **Photos Sheet:**

- Included additional interior photos for clarity. Added notes to photo 13 regarding potential obstruction in bay 07.

## **SPECIFICATIONS:**

### **§ 000010 Table of Contents**

- Modified table of contents to reflect revised and removed sections in Revision 5 submittal.

### **§ 011000 Summary of Work**

- Revised for Revision 5

### **§ 033000 Cast-In-Place Concrete**

- Included expansion- & isolation-joint-filler strips.

### **§ 096723 Resinous Flooring**

- Revised note 1.5 D. to include "Submit sample to USPS VMF manager."

### **§ 099100 Painting**

- Removed note 3.9 2b. from do not paint list.

### **§ 099656 Epoxy Coatings**

- Section removed.

### **§ 129300 Site Furnishings**

- Section removed.

### **§ 144500 Vehicle Lifts**

- Section removed.